



EHT REMOVAL AND REINSTATEMENT REPORT

YCQE-EHT-019 REV.0

CUSTOMER NAME: COOEC Canada Ltd.

PROJECT NAME: K1B Well Pad Project

CONTRACT#: CA23007-SCM-AGC-004

LOCATION: Module Yard

D/MIQ-70E2L-25/38.2M/859/277/2.1m/12/3

TRACE TAG #: ☒ SR ☒ MI	AREA: SAGD Steam Generation Facility	SYSTEM No.:	ALARM: ☐ YES ☒ NO
EHT TYPE: ☐ SR ☒ MI	EHT LENGTH: 38.2M	EHTC #: HTC-31	PANEL #: 28000-HTP-001A
BREAKER #: 31			
EHT ISO DRAWING No.: 28400-65R-ET-ST0059-01-01			

TASK	FULL EHT REMOVAL ☒ N/A	YES INITIAL	N/A INITIAL
1.	LOCK OUT AND TESTING FOR DE-ENERGIZATION HAS BEEN COMPLETED		
2.	PRE-REMOVAL OHM READING AND MEGGER COMPLETED AND DOCUMENTED		
3.	TRACER HAS BEEN REMOVED SAFELY AND WITHOUT DAMAGE		
4.	TRACER HAS BEEN REMOVED FRO POWER KIT / JB – PENETRATION HAS BEEN SEALED		
5.	TRACER HAS BEEN PROPERLY WRAPPED AND TAGGED TO PROTECT AGAINST DAMAGE		
6.	POST REMOVAL OHM READING AND MEGGER READING COMPLETED AND DOCUMENTED		
7.	POWER KIT / JB HAS BEEN PUT BACK TO ORIGINAL STATE FOR RE-ENERGIZATION IF NECESSARY		
8.	ALL SAFEGUARDS ON TERMINAL BLOCKS / CONTROLLERS / PANELS RE-INSTALLED		
9.	TRADE LOCK HAS BEEN REMOVED		
10.	CIRCUIT IS READY TO BE ENERGIZED		
11.	TRACE IS STORED IN SEA CAN CONTAINER FOR LATER RE-INSTALLATION		

TASK	PARTIAL EHT REMOVAL ☐ N/A	YES INITIAL	N/A INITIAL
1.	LOCK OUT AND TESTING FOR DE-ENERGIZATION HAS BEEN COMPLETED		
2.	PRE-REMOVAL OHM READING AND MEGGER COMPLETED AND DOCUMENTED		
3.	TRACE IS ROLLED BACK TO THE APPROPRIATE DISTANCE, OUT OF THE WAY OF OTHER CRAFT		
4.	TRACE IS COMPLETELY WRAPPED IN FIRE BLANKET AND TAGGED WITH CAUTION TAGS. EXTRA CARE MUST BE TAKEN TO SEPARATE MI LINES TO AVOID TOUCHING METAL TO METAL		
5.	POST REMOVAL OHM READING AND MEGGER READING COMPLETED AND DOCUMENTED		
6.	POWER KIT / JB HAS BEEN PUT BACK TO ORIGINAL STATE FOR RE-ENERGIZATION IF NECESSARY		
7.	ALL SAFEGUARDS ON TERMINAL BLOCKS/CONTROLLERS/PANELS RE-INSTALLED		
8.	TRADE LOCK HAS BEEN REMOVED		
9.	CIRCUIT IS READY TO BE ENERGIZED		

TASK	RE-INSTALLATION	YES INITIAL	N/A INITIAL
1.	LOCK OUT AND TESTING FOR DE-ENERGIZATION HAS BEEN COMPLETED	<i>W</i>	
2.	PRE-INSTALLATION OHM READING AND MEGGER COMPLETED AND DOCUMENTED	<i>W</i>	
3.	MI TRACERS SHALL NOT CROSS AND RUN/WRAPPS SHALL BE A MINIMUM OF 1" APART AND SECURED A MAXIMUM OF 18" APART. TRACER BENDS SHALL BE A MINIMUM OF 6 TIMES THE O.D. OF THE TRACER	<i>W</i>	
4.	S.R / P.L. TRACERS SHALL BE SECURED AT A MAXIMUM INTERVAL OF 12", ONLY USE TAPE SUPPLIED BY THE MANUFACTURER.		<i>W</i>
5.	CONFIRM THAT CORRECT TAGGING HAS BEEN INSTALLED AT ALL EHT POWER POINTS, TEMPERATURE SENSING DEVICES AND TEMPERATURE CONTROLLERS AS PER IFC DRAWINGS AND SPECIFICATIONS.	<i>W</i>	
6.	COLD LEADS / END BULLETS OR THERMOSTAT CAPILLARY AND RTD LEADS EGRESS FROM THE LOWER HALF OF THE PIPE INSULATION ON PIPING ABOVE 300 DEGREES.... FOLLOWS DWGS TO NOT BURY COMPONENTS	<i>W</i>	

YCQE-EHT-019 Rev.0

1/8/2026

7.	TRACER, POWER KIT, END KIT, TEMPERATURE DEVICE AND CABLE SUPPORT IS INSTALLED SO AS NOT TO INTERFERE WITH PLANT MAINTENANCE & INSTALLED AS PER DETAIL & MANUFACTURER'S INSTRUCTIONS.	<i>N</i>	
8.	TRACING SHALL NOT BE INSTALLED OVER PIPE PLUGS OR INTERFERE WITH A SENSING DEVICE (I.E. DIAPHRAGMS, TEMPERATURE GUAGES ECT.).		<i>N</i>
9.	ADEQUATE SUPPORT IS INSTALLED AT BENDS, FITTINGS, JBS AND ENCLOSURES.	<i>N</i>	
10.	TRACERS ARE INSTALLED INTO THE POWER BOXES AND END KITS ARE COMPLETE.	<i>N</i>	
11.	INSPECT ALL INSTRUMENTS, WEATHER PROTECTION BOXES AND TUBING BUNDLES TO ENSURE THEY ARE INSTALLED & TERMINATED AS PER IFC DRAWINGS AND SPECIFICATIONS.	<i>N</i>	
12.	POST INSTALLATION OHM READING AND MEGGER COMPLETED AND DOCUMENTED	<i>N</i>	
13.	TUG TEST WIRING TO ENSURE TERMINATIONS ARE SECURE.	<i>N</i>	
14.	TRADE LOCK HAS BEEN REMOVED	<i>N</i>	
15.	ALL WORK IS COMPLETE AND CIRCUIT IS READY FOR FINAL QA/QC WALKDOWN	<i>N</i>	

TASK	QA/QC FINAL WALK DOWN	YES INITIAL	N/A INITIAL
1.	TRACER IS FULLY SECURED TO PIPE FOLLOWING CLIENT STANDARDS	<i>N</i>	
2.	ALL SPLICES (IF ANY) HAVE BEEN COMPLETED AND TESTED	<i>N</i>	
3.	JUNCTION BOXES AND END KITS ARE SECURED, CLEAN AND OPERATIONAL	<i>N</i>	
4.	ALL LOCKS HAVE BEEN REMOVED	<i>N</i>	
5.	AREA IS CLEAN AND FREE OF WASTE AND DEBRIS	<i>N</i>	
6.	PRE-INSULATION POINT TO POINT AND MEGGER VALUIES RECORDED... WALK DOWN / SPOT CHECK WITH EHT LEADS, FOR ALL HIGH VALUE TRACERS/CRITICAL PATH	<i>N</i>	
7.	IDR TO INSULATION RELEASED		
8.	INSULATION COMPLETE - IDR TO ELECTRICAL RELEASED		
9.	POST INSULATION POINT TO POINT AND MEGGER RECORDED		
10.	RED LINE DRAWINGS SUBMITTED TO CLIENT		
11.	CLOSE OUT STEPS IN PG		

TESTING ACTIVITIES			
1. BEFORE ROLLBACK (BY CREW)	TEST VOLTAGE: ☐ 1000 VDC ☐ 2500 VDC	DATE:	AMB. TEMP: °C
TESTED BY:	TEST EQUIP.#:	IR VALUE:	CONTINUITY:
2. AFTER ROLLBACK (BY CREW)	TEST VOLTAGE: ☐ 1000 VDC ☐ 2500 VDC	DATE:	AMB. TEMP: °C
TESTED BY:	TEST EQUIP.#:	IR VALUE:	CONTINUITY:
3. BEFORE RE-INSTALL (BY CREW)	TEST VOLTAGE: ☐ 1000 VDC ☐ 2500 VDC	DATE:	AMB. TEMP: °C
TESTED BY:	TEST EQUIP.#:	IR VALUE:	CONTINUITY:
4. AFTER INSTALLATION (BY QC)	TEST VOLTAGE: ☒ 1000 VDC ☒ 2500 VDC	DATE: 12 July, 2026	AMB. TEMP: 18 °C
TESTED BY: Jasper Lau	TEST EQUIP.#: 6505	IR VALUE: 72.000TΩ	CONTINUITY: 502.1Ω
5. AFTER INSULATION (BY QC)	TEST VOLTAGE: ☐ 1000 VDC ☐ 2500 VDC	DATE:	AMB. TEMP: °C
TESTED BY:	TEST EQUIP.#:	IR VALUE:	CONTINUITY:
COMMENTS / DELAYS ☐ N/A			
YANDA REPRESENTATIVE	DATE (yyyy-mm-dd)	SIGNATURE	
CLIENT REPRESENTATIVE	DATE (yyyy-mm-dd)	SIGNATURE	



EHT & RTD PRE-INSULATION INSTALLATION REPORT

YCQE-EHT-004 Rev.0

COOEC
CANADA COMPANY LTD.

CUSTOMER NAME: COOEC Canada Ltd.

PROJECT NAME: K1B Well Pad Project

CONTRACT#: CA23007-SCM-AGC-004

LOCATION: Module Yard

TRACE DATA

Trace #:	29103-ET-PE1701-2-2	EHT Controller #:	HTC-16
Trace Part #:	D/32SQ3200	Panel #:	29103-HTP-003
RTD'(s) #:	29103-ET-PE1701-2-R-2	Circuit #:	CB 16
Trace Line #:	1B	Rev #:	1A1

1.0 PRE-INSULATION INSPECTION

	Results (Initial/N/A)	Comments
1.1 EHT Receiving Report has been Completed if required		
1.2 EHT Tag Matches Part # and drawings	P.E	
1.3 EHT is Routed and Installed as per specifications	P.E	
1.4 RTD's Receiving Report has been Completed if required		N.C
1.5 RTD's are installed as per drawing and specification		N.C
1.6 EHT/RTD's Tags are correctly labelled and installed	P.E	RTD N.C
1.7 As-built drawings completed and submitted		
1.8 Terminations are complete with correct wire tags		N.C
1.9 SR/MI Trace Continuity test passed (Record Resistance)	P.E	114 Ω
1.10 EHT/RTD's Released for Insulation		

Insulation Testing Equipment

Test Equip. Model #	FLUKE	Test Equip. Serial #:	63440088	Cal. Due Date:	July 10, 2026
1.8 Pre-Insulation Insulation Test Results	SR/MI @ 500 VDC			(Passed/Fail):	J
	SR/MI @ 1000 VDC	2.5 GΩ		(Passed/Fail):	PASS
	SR/MI @ 2500 VDC			(Passed/Fail):	

Comments:

- power kit (CB) missing TAG
- RTD missing Tag

Yanda Representative	Date (yy/mm/dd)	Signature
Dana Eschbach	26/09/07	
Client Representative	Date (yy/mm/dd)	Signature



EHT & RTD PRE-INSULATION INSTALLATION REPORT

YCQE-EHT-004 Rev.0

COOEC
CANADA COMPANY LTD.

CUSTOMER NAME: COOEC Canada Ltd.

PROJECT NAME: K1B Well Pad Project

CONTRACT#: CA23007-SCM-AGC-004

LOCATION: Module Yard

TRACE DATA

Trace #:	29103-ET-PE 1101-2-2	EHT Controller #:	HTC- 20
Trace Part #:	D132 SB 2114	Panel #:	29103-HTP-002
RTD'(s) #:	29103-ET-PE 1101-2-2-2	Circuit #:	20
Trace Line #:	2B	Rev #:	1A3

1.0 PRE-INSULATION INSPECTION

	Results (Initial/N/A)	Comments
1.1 EHT Receiving Report has been Completed if required		
1.2 EHT Tag Matches Part # and drawings	OK	
1.3 EHT is Routed and Installed as per specifications	OK	
1.4 RTD's Receiving Report has been Completed if required		N.C
1.5 RTD's are installed as per drawing and specification		N.C
1.6 EHT/RTD's Tags are correctly labelled and installed	OK	RTD(N.C)
1.7 As-built drawings completed and submitted		
1.8 Terminations are complete with correct wire tags		N.C
1.9 SR/MI Trace Continuity test passed (Record Resistance)	OK	114.5 Ω
1.10 EHT/RTD's Released for Insulation		

Insulation Testing Equipment

Test Equip. Model #	FLUKE	Test Equip. Serial #:	63440088	Cal. Due Date:	July 10, 26
1.8 Pre-Insulation Insulation Test Results	SR/MI @ 500 VDC			(Passed/Fail):	
	SR/MI @ 1000 VDC		2.26 Ω	(Passed/Fail): PASS	
	SR/MI @ 2500 VDC			(Passed/Fail):	

Comments:

Broken clasp on JB [closing mechanism]

Yanda Representative	Date (yy/mm/dd)	Signature
Dana Chyach	26/09/07	
Client Representative	Date (yy/mm/dd)	Signature



EHT & RTD PRE-INSULATION INSTALLATION REPORT

YCQE-EHT-004 Rev.0

COOEC
CANADA COMPANY LTD.

CUSTOMER NAME: COOEC Canada Ltd.

PROJECT NAME: K1B Well Pad Project

CONTRACT#: CA23007-SCM-AGC-004

LOCATION: Module Yard

TRACE DATA

Trace #:	29103-ET-PE1301-2-2	EHT Controller #:	HTC-07
Trace Part #:	D32	Panel #:	29103-HTP-002
RTD'(s) #:	RTDUAL / RTD10-T	Circuit #:	CB 07
Trace Line #:	1B	Rev #:	1A1

1.0 PRE-INSULATION INSPECTION

	Results (Initial/N/A)	Comments
1.1 EHT Receiving Report has been Completed if required		
1.2 EHT Tag Matches Part # and drawings	D.4	
1.3 EHT is Routed and Installed as per specifications	DE	
1.4 RTD's Receiving Report has been Completed if required		
1.5 RTD's are installed as per drawing and specification		
1.6 EHT/RTD's Tags are correctly labelled and installed	D.4	No TAG on RTD
1.7 As-built drawings completed and submitted	DE	
1.8 Terminations are complete with correct wire tags		N.C
1.9 SR/MI Trace Continuity test passed (Record Resistance)	DE	114.6 Ω
1.10 EHT/RTD's Released for Insulation		

Insulation Testing Equipment

Test Equip. Model #	FLUKE	Test Equip. Serial #:	63440020	Cal. Due Date:	July 10, 26
1.8 Pre-Insulation Insulation Test Results	SR/MI @ 500 VDC			(Passed/Fail):	
	SR/MI @ 1000 VDC	2.26 Ω		(Passed/Fail):	PASS
	SR/MI @ 2500 VDC			(Passed/Fail):	

Comments:

, missing steel ty-wrap on label

Yanda Representative	Date (yy/mm/dd)	Signature
Dana Eshtayeh	26/09/07	
Client Representative	Date (yy/mm/dd)	Signature



EHT & RTD PRE-INSULATION INSTALLATION REPORT

YCQE-EHT-004 Rev.0

COOEC
CANADA COMPANY LTD.

CUSTOMER NAME: COOEC Canada Ltd.

PROJECT NAME: K1B Well Pad Project

CONTRACT#: CA23007-SCM-AGC-004

LOCATION: Module Yard

TRACE DATA

Trace #:	29103-ET-PE1401-2-2	EHT Controller #:	HTC-30
Trace Part #:	D1325B2114	Panel #:	29103-HTP-003
RTD'(s) #:	29103-ET-PE1401-2-R-2	Circuit #:	CB 30
Trace Line #:	1 B	Rev #:	1A3

1.0 PRE-INSULATION INSPECTION

	Results (Initial/N/A)	Comments
1.1 EHT Receiving Report has been Completed if required		
1.2 EHT Tag Matches Part # and drawings	D.C	missing RTD TAG
1.3 EHT is Routed and Installed as per specifications	DC	
1.4 RTD's Receiving Report has been Completed if required		Not complete
1.5 RTD's are installed as per drawing and specification		Not complete
1.6 EHT/RTD's Tags are correctly labelled and installed	D.C	RT TAG missing
1.7 As-built drawings completed and submitted	DC	
1.8 Terminations are complete with correct wire tags		Not complete
1.9 SR/MI Trace Continuity test passed (Record Resistance)	DC	114.7 Ω
1.10 EHT/RTD's Released for Insulation		

Insulation Testing Equipment

Test Equip. Model #	FLUKE	Test Equip. Serial #:	63440088	Cal. Due Date:	July 10, 2026
1.8 Pre-Insulation Insulation Test Results	SR/MI @ 500 VDC			(Passed/Fail):	
	SR/MI @ 1000 VDC	2.2 Ω		(Passed/Fail):	
	SR/MI @ 2500 VDC			(Passed/Fail):	

Comments:

Yanda Representative	Date (yy/mm/dd)	Signature
Dana Eshleah	26/09/07	[Signature]
Client Representative	Date (yy/mm/dd)	Signature



EHT & RTD PRE-INSULATION INSTALLATION REPORT

YCQE-EHT-004 Rev.0

COOEC
CANADA COMPANY LTD.

CUSTOMER NAME: COOEC Canada Ltd.

PROJECT NAME: K1B Well Pad Project

CONTRACT#: CA23007-SCM-AGC-004

LOCATION: Module Yard

TRACE DATA

Trace #:	29103-ET-PE1501-2-2	EHT Controller #:	HTC-07
Trace Part #:	D/32582114	Panel #:	29103-HTP-003
RTD'(s) #:	29103-ET-PE1501-2-R-2	Circuit #:	EB 07
Trace Line #:	1B	Rev #:	1A1

1.0 PRE-INSULATION INSPECTION

	Results (Initial/N/A)	Comments
1.1 EHT Receiving Report has been Completed if required		
1.2 EHT Tag Matches Part # and drawings	DE	
1.3 EHT is Routed and Installed as per specifications	DE	
1.4 RTD's Receiving Report has been Completed if required		N.C
1.5 RTD's are installed as per drawing and specification		N.C
1.6 EHT/RTD's Tags are correctly labelled and installed		N.C
1.7 As-built drawings completed and submitted		
1.8 Terminations are complete with correct wire tags		N.C
1.9 SR/MI Trace Continuity test passed (Record Resistance)	DE	114.5 Ω
1.10 EHT/RTD's Released for Insulation		

Insulation Testing Equipment

Test Equip. Model #	FLUKE	Test Equip. Serial #:	63440088	Cal. Due Date:	July 10, 26
1.8 Pre-Insulation Insulation Test Results	SR/MI @ 500 VDC			(Passed/Fail):	
	SR/MI @ 1000 VDC	2.26 Ω		(Passed/Fail):	PASS
	SR/MI @ 2500 VDC			(Passed/Fail):	

Comments:

- needs Tags on RTD
- Put EHT TAGS on properly facing correct side.

Yanda Representative	Date (yy/mm/dd)	Signature
Dara Esthaya	26/09/07	
Client Representative	Date (yy/mm/dd)	Signature



EHT & RTD PRE-INSULATION INSTALLATION REPORT

YCQE-EHT-004 Rev.0

COOEC
CANADA COMPANY LTD.

CUSTOMER NAME: COOEC Canada Ltd.

PROJECT NAME: K1B Well Pad Project

CONTRACT#: CA23007-SCM-AGC-004

LOCATION: Module Yard

TRACE DATA

Trace #:	29103-ET-PE1601-2-2	EHT Controller #:	HTC-12
Trace Part #:	D/325B2114	Panel #:	29103-HTP-003
RTD'(s) #:	29103-ET-PE1601-2-R-2	Circuit #:	CB 12
Trace Line #:	1B	Rev #:	1A1

1.0 PRE-INSULATION INSPECTION

	Results (Initial/N/A)	Comments
1.1 EHT Receiving Report has been Completed if required		
1.2 EHT Tag Matches Part # and drawings	DE	
1.3 EHT is Routed and Installed as per specifications	D.E	
1.4 RTD's Receiving Report has been Completed if required		N.C
1.5 RTD's are installed as per drawing and specification		N.C
1.6 EHT/RTD's Tags are correctly labelled and installed	DE	N.C RTD
1.7 As-built drawings completed and submitted	DE	
1.8 Terminations are complete with correct wire tags		N.C
1.9 SR/MI Trace Continuity test passed (Record Resistance)	DE	114.2 Ω
1.10 EHT/RTD's Released for Insulation		

Insulation Testing Equipment

Test Equip. Model #	FLUKE	Test Equip. Serial #:	6344 0090	Cal. Due Date:	July 10, 26
1.8 Pre-Insulation Insulation Test Results	SR/MI @ 500 VDC			(Passed/Fail):	
	SR/MI @ 1000 VDC	2.2 GΩ		(Passed/Fail):	PASS
	SR/MI @ 2500 VDC			(Passed/Fail):	

Comments:

• cable TH6 is missing stainless ty-wrap.

Yanda Representative	Date (yy/mm/dd)	Signature
Dana Eshayeh	26/09/07	
Client Representative	Date (yy/mm/dd)	Signature