

YCQE-EHT-QF-13.1 EHT INSTALATION/ INSULATION TEST REPORT

CLIENT NAME:	COOEC Canada	PROJECT NAME:	K1B WELL PAD PROJECT	CONTACT #:	CA23007
---------------------	--------------	----------------------	----------------------	-------------------	---------

Heat trace information

TRACE PART #:	E/32SB3700/6.3M/294/65.4/1.2M/LS23A/X/N12/XMF				
TRACE #:	29103-ET-PG2201-2-2	LENGTH:	6.3 m		
LINE NUMBER:	29103-PG-2201	WATTS/M:	46.6 W/m		
DRAWING #:	29103-65R-ET-PG2201-02-01	TYPE:	☐ SELF REG. ☒ M.I.		
CONTROLLER #:	HTC-17	PANEL #:	29103-HTP-004	CIRCUIT:	CB-17

Test equipment data

MULTI-METER INFORMATION	SERIAL NUMBER:		MODEL:		CAL DUE:	
MEGGER	SERIAL NUMBER:	71170135	MODEL:	Fluke 1587 FC	CAL DUE:	2027-02-17

Megger test voltage as per data sheet

MEGGER TEST VOLTAGE:	☐ 500 VDC ☐ 1000 VDC ☐ 2500 VDC OTHER:
-----------------------------	--

1. RECEIVED EHT MEGGER

TESTING CONDITIONS

INSULATION M/G Ω	CONTINUITY Ω	STATUS	INITIAL	DATE-Year-M-D	TEMP. °C	HUMIDITY	
>550 M Ω	15 Ω	PASS	LO	2026-05-18			

2. AFTER INSTALLATION MEGGER

TESTING CONDITIONS

INSULATION M/G Ω	CONTINUITY Ω	STATUS	INITIAL	DATE	TEMP. °C	HUMIDITY	

3. AFTER INSULATION MEGGER

TESTING CONDITIONS

INSULATION M/G Ω	CONTINUITY Ω	STATUS	INITIAL	DATE	TEMP. °C	HUMIDITY	

4.Final commissioning (when applicable)

ENERGIZED RESULTS:	VOLTAGE:		START-UP AMPS:		OPERATING AMPS:	
---------------------------	-----------------	--	-----------------------	--	------------------------	--

Notes

PART 5 – Visual Inspection

No.	Visual inspection requirement	Initial / N/A
1	Upon receiving, but prior to installation, perform a continuity check and an Insulation Resistance Test from conductor to sheath (for MI cable); conductor to braid (for SR cable). Document on Test Record Form YCQE-E&I-002-Rev.0.	
2	Cables protected from severe blows and welding slag.	
3	The correct cable is on the correct pipe and in the correct location. Record the line numbers above. Ensure correct EHT allowances for valves, shoes, drains etc. have been provided per details and drawing. Ensure constant wattage cables are 50mm away from each other.	
4	Heat transfer cement or aluminum tape applies as indicated in the drawings and specifications.	
5	Perform continuity and insulation Resistance Tests after cable installation on pipe. Document tests in section 2 of this form.	
6	Before releasing for insulation, check that heating cable is properly strapped to pipes (adhesive tape for SR cable and SS wire for MI cable).	
7	Check location of power connection points, RTDs, splice points, and end seals (End Kits), etc. with the drawings. Document all changes on applicable ISO.	
8	Check power connection points, RTDs, trace tags have the proper identification as per drawing.	
9	MI cable power JB's installed so as not to interfere with insulation. (N/A for SR cables).	
10	Perform continuity and Insulation Resistance Tests after insulation has been installed on pipe. Document tests on in part 5 of this document.	
11	Check EHT warning labels have been placed on pipe insulation jacket at spacing specified in job specifications.	
12	Confirm correct SR type is installed as per ISO, Wattage per ft/M.	

Notes

Inspected/Approved By

Yanda QA Representative	Client Representative
Name: Levy Ostrup	Name:
Date:	Date:
Signature:	Signature: