



GENERAL ELECTRICAL EQUIPMENT INSTALLATION & TEST REPORT

YCQE-E&I-013 Rev.0



CUSTOMER NAME: COOEC
Canada Ltd.

PROJECT NAME: K1B Well Pad
Project

CONTRACT#: CA23007-SCM-
AGC-004

LOCATION:

TAG #:		MANUFACTURER:		MODEL #:		SYSTEM #:	
SERIAL #:	VOLTAGE:	FREQ.:	PHASE: Ø	AMPS:	AREA CLASS of EQUIP:		
REF. DWG #:				KVA:	AREA CLASS:		
TEST EQUIP. MODEL #:		TEST EQUIP. SERIAL #:			CAL. DUE:		
TASK	VERIFICATIONS					YES INITIAL	N/A INITIAL
1	INSPECT FOR ANY DAMAGE TO ALL COMPONENTS ASSOCIATED. ENSURE REMOVAL OF SHIPPING BLOCKS.						
2	EQUIPMENT IS SECURELY MOUNTED, ANCHORED & PLUMB. CORRECT FASTENER ASSEMBLIES ARE INSTALLED & COMPLETE. CLEARANCES AND INSTALLATION ARE AS PER CEC & MANUFACTURER SPECIFICATIONS.						
3	VERIFY CSA CERTIFICATION MARKING (or equivalent), WARNING LABELS INSTALLED AS PER CEC & SPECIFICATIONS.						
4	VERIFY EQUIPMENT NAMEPLATE DATA MATCHES IFC DRAWINGS & SPECIFICATIONS.						
5	VERIFY AREA CLASSIFICATION RATING & CONNECTORS ARE RATED FOR THE LOCATION OF INSTALLATION.						
6	VERIFY OVER CURRENT PROTECTION IS AS PER CEC & IFC DRAWINGS. MCC CUBICLE HAS BEEN INSPECTED.						
7	VERIFY GROUNDING & BONDING REQUIREMENTS ARE AS PER CEC, OWNER SPECIFICATIONS & IFC DRAWINGS.						
8	ALL CABLES, CONDUCTORS & EQUIPMENT ARE LABELED AND IDENTIFIED AS PER CEC & IFC DRAWINGS.						
9	VERIFY THAT CONTINUITY AND MEGGER TESTING HAS BEEN CONDUCTED ON ALL CABLES/CONDUCTORS.						
10	INSULATION RESISTANCE TESTING AND WINDING RESISTANCE TESTING HAS BEEN COMPLETED.						
11	RE-TERMINATE ALL WIRING AS PER IFC DRAWINGS & MANUFACTURER SPECS AFTER TESTING IS COMPLETED.						
12	PUSH-PULL-TUG METHOD COMPLETED AFTER TERMINATION. TORQUEING AS PER MANUFACTURER SPECIFICATIONS.						
13	ENSURE THERE ARE NO METAL FILINGS INSIDE OR ON TOP OF EQUIPMENT BEFORE ENERGIZATION.						
14	CHECK FOR OVERALL CLEANLINESS AND ACCEPTABLE CONSTRUCTABILITY OF EQUIPMENT INSTALLATION. REMOVE ALL TOOLS, DEBRIS, OIL, DIRT, SAFETY GROUNDS AND ISOLATION. INSPECT FOR MOISTURE & LEAKS.						
15	GLAND PLATES & ALL OTHER ENTRANCES HAVE BEEN SEALED AS PER OWNER SPECIFICATIONS.						
16	ALL COVERS AND/OR DOORS HAVE BEEN INSTALLED AS PER MANUFACTURER SPECIFICATIONS.						
17	PICTURE(S) OF EQUIPMENT INSTALLATION ARE ATTACHED WITH THIS REPORT.						
18	RED LINE MARK-UPS TO BE SUBMITTED WITH AS-BUILT DRAWINGS FOR TURNOVER.						
ELECTRICAL EQUIPMENT TEST ☐ N/A							
IN THE ABSENCE OF MANUFACTURER'S TESTING SPECIFICATIONS POSSIBLY REFERENCE NETA ATS TABLE 100.1 FOR OVERSCALE MEASUREMENTS USE ">" GREATER THAN SYMBOL (EX. >660MΩ)							
EQUIPMENT RESISTANCE TEST ☐ N/A							
EQUIPMENT INSULATION RESISTANCE TESTING ☐ N/A (1 MINUTE PER)							
TORQUEING LOG ☐ N/A							
COND I.D.	LOCATION	BOLT GRADE	BOLT SIZE	TORQUE VALUE	TORQUE E MARKE D ☐ YES ☐ YES	TORQUE BY (INITIAL)	DATE (yyyy-mm-dd)

					☐ YES		
					☐ YES		
					☐ YES		
COMMENTS ☐ N/A							
YANDA REPRESENTATIVE		DATE (yyyy-mm-dd)			SIGNATURE		
CLIENT REPRESENTATIVE		DATE (yyyy-mm-dd)			SIGNATURE		

01/08/2026