



TRANSFORMER TEST RECORD

COOEC
CANADA COMPANY LTD.

PART 1 – Project Description							
Project: _____		Location: _____		Contract #: _____			
PART 2 – Transformer Nameplate Data							
Tag: _____		Transformer type: ☐ Dry ☐ Wet		System: _____			
Make: _____		Model: _____		Serial Number: _____			
Primary Voltage: _____		Secondary Voltage: _____		Phase: _____			
Primary FLA: _____		Secondary FLA: _____		Rating (KVA): _____ Temperature Rise: _____			
Primary Connection: _____		Secondary Connection: _____					
Primary Tap Setting: _____ % _____ Volts		Area Classification: _____					
PART 3 – Test Equipment							
Make: _____		Model: _____		Asset/Serial Number: _____ Calibrated On: _____			
Make: _____		Model: _____		Asset/Serial Number: _____ Calibrated On: _____			
PART 4 – Test Results							
Insulation Resistance							
Primary to Ground	Secondary to Ground	Primary to Secondary	Test Voltage	Ambient Conditions	Initial		
_____	_____	_____	_____	_____	_____		
Winding Resistance							
H1	H2	H3	X1	X2	X3	Ambient Conditions	Initial
_____	_____	_____	_____	_____	_____	_____	_____
PART 5 – Visual Inspection							
						Initial /NA	
1. Wall and floor clearance as per job specifications and codes.							
2. Primary feeder final insulation test complete.							
3. Secondary feeder final insulation test complete.							
4. Neutral ground connected to X-O correctly.							
5. Neutral ground connected to grid correctly.							
6. Ground bushing.							
7. Case/frame grounded.							
8. Primary tap setting.							
PART 6 - Remarks							
PART 7 – Inspected/Approved By:							
Yanda QA Representative:			Client Representative:				
Name: _____			Name: _____				
Date: _____			Date: _____				
Signature: _____			Signature: _____				

Form#: YCQE-E&I-112 Rev. 0

Revision: 0

Rev. Date: July, 2026

Customer Ref#: