

TRANSMITTER INSPECTION & TEST RECORD



PART 1 – Project Description				
Project:		Location:		Contract #:
PART 2 – Transmitter Description				
Tag:		Transmitter Type:		System Number:
Service:	P&ID Number:		Line Number:	
Make:	Model:		Serial Number:	
Calibration Range:		Instrument Range:		Repeatability:
Local Display:	Signal Type:	K-Factor:	Scale Factor:	
PART 3 – Visual Inspection				
				Initial / NA
1. Stamped SS instrument tag attached.				
2. Stamped SS cable tag attached.				
3. Device installed as per P&ID drawings and installation details.				
4. Equipment accessible and easy to maintain.				
5. Verify impulse line(s) are correctly installed.				
6. Manifold/isolation valve(s) conform to data sheets.				
7. Wiring polarity correct and properly labeled.				
8. Tug test terminations.				
9. Perform insulation check on wiring.				
10. Check enclosure labeling.				
11. Check enclosure mounting/orientation.				
12. Check boot and seal(s). (All openings sealed)				
PART 4 – Procedure				
1. Power the transmitter and measure the voltage.			VDC:	
2. Perform leak check procedure.			Pass	Fail
3. Power enclosure heater and verify operations.			Pass	Fail
4. Power traced tubing bundle(s) and verify operation.			Pass	Fail
5. Disconnect wire (open loop) and verify fault.			Pass	Fail
6. Verify local display(s) operational.			Pass	Fail
7. Ensure process sensing/impulse lines are open.			Pass	Fail
8. Verify signal configuration.			Pass	Fail
9. Ensure manifolds are placed back into service position.			Pass	Fail
10. Confirm controller action as per loop narrative.			Pass	Fail
11. Graphic display matches with function.			Pass	Fail
12. Construction QA/QC Documents Verified.			Pass	Fail
13. Is loop left energized and ready for service.			Pass	Fail
14. Place “pre-commissioned” tag on instrument.			Pass	Fail

Form#: YCQP-E&I-201
Revision#: 0
Rev. Date: June. 2026
Customer Ref#:

TRANSMITTER INSPECTION & TEST RECORD



PART 5 – Test Equipment								
Make	Model		Serial		Calibration Date			

PART 6 – Test Results								
Calibration Check Results (SIS Connected Equipment Only)							System Results	
Input Percentage	Input		Output		Local Display		DCS Display/Units	
	Upscale	Downscale	Upscale	Downscale	Upscale	Downscale	Upscale	Downscale
0								
25								
50								
75								
100								

PART 7 – Remarks

PART 8 – Inspected/Approved By:	
YANDA QA Representative: Name: _____ Date: _____ Signature: _____	Client Representative: Name: _____ Date: _____ Signature: _____

Form#: YCQP-E&I-201
Revision#: 0
Rev. Date: June. 2026
Customer Ref#: