



ELECTRICAL HEAT TRACE RTD TEST RECORD

Form#: YCQE-EHT-QF-13.2
Revision: 3
Rev. Date: Mar. 2025
Customer Ref#:

PART 1 – Project Description

Customer Name:	Project:	Contract #:
COOEC Canada Ltd.	K1B Well Pad Project	CA23007-SCM-AGC-004

PART 2 – Circuit Description

Device Tag:		Manufacturer / model #:		System:	
29103-ET-P2800-7-R-1				29103-HTP-101	
Temp./Type Range:	Serial #:	Terminal Block #:		Heat Trace Controller:	
				HTC-38 / CB-38	
EHT ISO #: (List Below)					
29103-65R-ET-P2800-07-01 Rev 1A0 Trace: 29103-ET-P2800-7-1					

PART 3 – Visual Inspection

No.	Visual inspection requirement	Initial / N/A
1	Confirm for proper tagging and labeling of all components as shown on the drawings.	
2	Confirm all equipment is clean and shows no visible signs of damage.	
3	Confirm RTD/ sensor has firm contact with the pipe, Lead is protected and supported, and its position is as per details, drawings, and specifications	
4	Confirm RTD location matches the EHT ISO, installation detail.	
5	Verify electrical equipment, fittings, and wiring methods are to code, standards, and drawings.	
6	Ensure RTD wiring is correct and Shields are isolated at the field end.	
7	Confirm that power and RTD cables have been properly pulled to and terminated to designated controller.	
8	Cable point to point check completed. Confirm that source, destination and core markers match and are consistent with the drawings.	
9	Confirm resistance of RTDs. RTD Resistance _____ Ω .	

PART 4 – Test Equipment

Make:	Model:	Asset/Serial No.:	Calibrated On:
		72300003	Due 06/22/2027
Meter Size:	500V	1000V	Other:
	X		
Ambient Conditions:	Wet	Dry	Other:

PART 5 – Test Results

Black to White – If these are the SOURCE and COMPENSATE pair, very low resistance, generally near 0 Ω . Red to White – Similar reading to Black & Red. Red to Black – RTD element resistance plus lead resistance.					
PRE-INSTALL	READING	TEMP.	POST INSTALL	READING	TEMP.
1. SOURCE (White)			1. SOURCE		
2. COMPENSATE (Black)			2. COMPENSATE		
3. COMMON (Red)			3. COMMON		

PART 6 – Remarks

Remarks / Comments
MI trace continuity 23.0 Ω ; pre-insulation megger 550 M Ω @ 500 Vdc - Passed
Trace part D/32SQ3150/45.8M/3092/277/2.1M/LS23A/X/N12

PART 7 – Inspected/Approved By

Yanda QA Representative	Client Representative
Name:	Name:
Date: 09/20/2026	Date:
Signature:	Signature: