



TRANSFORMER TEST RECORD



PART 1 – Project Description															
Project:			Location:			Contract #:									
PART 2 – Transformer Nameplate Data															
Tag:		Transformer type: ☐ Dry ☐ Wet			System:										
Make:		Model:			Serial Number:										
Primary Voltage:		Secondary Voltage:			Phase:										
Primary FLA:		Secondary FLA:		Rating (KVA):		Temperature Rise:									
Primary Connection:				Secondary Connection:											
Primary Tap Setting: _____ % _____ Volts				Area Classification:											
PART 3 – Test Equipment															
Make:		Model:		Asset/Serial Number:		Calibrated On:									
Make:		Model:		Asset/Serial Number:		Calibrated On:									
PART 4 – Test Results															
Insulation Resistance															
Primary to Ground		Secondary to Ground		Primary to Secondary		Test Voltage		Ambient Conditions		Initial					
Winding Resistance															
H1		H2		H3		X1		X2		X3		Ambient Conditions		Initial	
PART 5 – Visual Inspection														Initial /NA	
1. Wall and floor clearance as per job specifications and codes.															
2. Primary feeder final insulation test complete.															
3. Secondary feeder final insulation test complete.															
4. Neutral ground connected to X-O correctly.															
5. Neutral ground connected to grid correctly.															
6. Ground bushing.															
7. Case/frame grounded.															
8. Primary tap setting.															
PART 6 - Remarks															
PART 7 – Inspected/Approved By:															
Yanda QA Representative:								Client Representative:							
Name: _____								Name: _____							
Date: _____								Date: _____							
Signature: _____								Signature: _____							

Form#: YCQE-E&I-112 Rev. 0

Revision: 0

Rev. Date: July, 2026

Customer Ref#: