



Pneumatically Actuated Valve Check Record

COOEC
CANADA COMPANY LTD.

Customer Name: _____ **Project Name:** _____ **Contract #:** _____ **Location:** _____

System		P&ID #	
Line #		Equip #	
Unit #		Valve Type	ESDV FCV LCV PCV Other:

General Description

Actuator / Serial # Model #		Trim	Plug:
			Seat:
Valve / Serial # Model #		Travel	Inch:
			Metric:
Positioner / Serial # Model #		Class	ANSI Class: I: II: III: IV: V: VI:
			150: 300: 600: 900: 1200: 1500: 2500:
Position Limit / Serial # Model #		ANSI Rating/ Size	Size:
			Flanged:
Solenoid / Serial # Model #		Body Style	Threaded:
		CRN#	

Commissioning Inspection

4-20 mA / HART: ☐ Fieldbus: ☐ Wireless: ☐ Modbus: ☐ Pneumatic: ☐

Commissioning Tag #:	Voltage:	Fuse Rating:	Inst. Air Pressure:
Bad I/O: _____	Verify Device & Screen Match:	SS Device Tag:	SS Cable Tag:
Calibration Tag:	Wire Tagged:	Cable & Fittings Inspected:	Adequate Service Loop:
Polarity Correct & Wire Tug:	Heat Traced: Insulated:	Tubing & Fittings Inspected:	Conforms to Install:
Conforms to P&ID:	Installed by: IESL Other	Verified by: IESL Other	ASME Code:

Functional Verification Activities

	Yes	NA
Blow Down Air Supply at Header, Open and Drain Instrument Regulator		
Valve is Sliding Stem : Rotary : Quarter Turn : Throttle : Snap Acting		
Verify Fail Position: Valve Fails Open : Valve Fails Closed : Valve Fails Last		
Verify Positioner Command Signals: mA : %		
Valve and Actuator Strokes Smoothly on Command From DCS/PLC		
Verify Open and Close Limit Switches Function and are Displayed Correctly on DCS/PLC.		
Verify Solenoid Trip and Valve Strokes to Fail Position		
Verify Positioner is Returned to IN SERVICE		

Positioner / Valve Travel Indication Function checks

DCS/PLC Output	0%	25%	50%	75%	100%	75%	50%	25%	0%
Valve Position									
mA Input									

Pre-Commissioning Signature / Date: _____

Commissioning Signature / Date: _____

Calibration & Configuration Test Equipment Used

Make	Model	Serial#	Calibration Date

Comments

YANDA QC Representative Sign-Off

YANDA Commissioning Representative Sign-Off

Name:	Name:
Date:	Date:
Signature: <i>Levy Ostrop</i>	Signature: