

TRANSFORMER TEST RECORD

PART 1 – Project Description

Project: _____ Location: _____ Contract: _____

PART 2 – Transformer Nameplate Data

Tag: _____ Transformer type: ☐ Dry ☐ Wet System: _____
 Make: _____ Model: _____ Serial Number: _____
 Primary Voltage: _____ Secondary Voltage: _____ Phase: _____
 Primary FLA: _____ Secondary FLA: _____ Rating (KVA): _____ Temperature Rise: _____
 Primary Connection: _____ Secondary Connection: _____
 Primary Tap Setting: _____ % _____ Volts Area Classification: _____

PART 3 – Test Equipment

Make: _____ Model: _____ Asset/Serial Number: _____ Calibrated On: _____
 Make: _____ Model: _____ Asset/Serial Number: _____ Calibrated On: _____

PART 4 – Test Results

Insulation Resistance

Primary to Ground	Secondary to Ground	Primary to Secondary	Test Voltage	Ambient Conditions	Initial
-------------------	---------------------	----------------------	--------------	--------------------	---------

Winding Resistance

H1	H2	H3	X1	X2	X3	Ambient Conditions	Initial
----	----	----	----	----	----	--------------------	---------

PART 5 – Visual Inspection

	Initial /NA
1. Wall and floor clearance as per job specifications and codes.	
2. Primary feeder final insulation test complete.	
3. Secondary feeder final insulation test complete.	
4. Neutral ground connected to X-O correctly.	
5. Neutral ground connected to grid correctly.	
6. Ground bushing.	
7. Case/frame grounded.	
8. Primary tap setting.	

PART 6 - Remarks

PART 7 – Inspected/Approved By:

Yanda QA Representative: Name: _____ Date: _____ Signature: _____	Client Representative: Name: _____ Date: _____ Signature: _____
--	--

Form#: YCQE-E&I-112 Rev. 0
 Revision: 0
 Rev. Date: July, 2026
 Customer Ref#: