



# Pneumatically Actuated Valve Check Record

**COOEC**  
CANADA COMPANY LTD.

**Customer Name:** \_\_\_\_\_ **Project Name:** \_\_\_\_\_ **Contract #:** \_\_\_\_\_ **Location:** \_\_\_\_\_

|        |  |            |                         |
|--------|--|------------|-------------------------|
| System |  | P&ID #     |                         |
| Line # |  | Equip #    |                         |
| Unit # |  | Valve Type | ESDV FCV LCV PCV Other: |

## General Description

|                                             |  |                   |                                       |
|---------------------------------------------|--|-------------------|---------------------------------------|
| Actuator / <b>Serial #</b><br>Model #       |  | Trim              | Plug:                                 |
|                                             |  |                   | Seat:                                 |
| Valve / <b>Serial #</b><br>Model #          |  | Travel            | Inch:                                 |
|                                             |  |                   | Metric:                               |
| Positioner / <b>Serial #</b><br>Model #     |  | Class             | ANSI Class: I: II: III: IV: V: VI:    |
|                                             |  |                   | 150: 300: 600: 900: 1200: 1500: 2500: |
| Position Limit / <b>Serial #</b><br>Model # |  | ANSI Rating/ Size | Size:                                 |
|                                             |  |                   | Flanged:                              |
| Solenoid / <b>Serial #</b><br>Model #       |  | Body Style        | Threaded:                             |
|                                             |  | CRN#              |                                       |

## Commissioning Inspection

4-20 mA / HART: ☐ Fieldbus: ☐ Wireless: ☐ Modbus: ☐ Pneumatic: ☐

|                              |                               |                              |                        |
|------------------------------|-------------------------------|------------------------------|------------------------|
| <b>Commissioning Tag #:</b>  | Voltage:                      | Fuse Rating:                 | Inst. Air Pressure:    |
| Bad I/O: _____               | Verify Device & Screen Match: | SS Device Tag:               | SS Cable Tag:          |
| Calibration Tag:             | Wire Tagged:                  | Cable & Fittings Inspected:  | Adequate Service Loop: |
| Polarity Correct & Wire Tug: | Heat Traced: Insulated:       | Tubing & Fittings Inspected: | Conforms to Install:   |
| Conforms to P&ID:            | Installed by: IESL Other      | Verified by: IESL Other      | ASME Code:             |

## Functional Verification Activities

|                                                                                       | Yes | NA |
|---------------------------------------------------------------------------------------|-----|----|
| Blow Down Air Supply at Header, Open and Drain Instrument Regulator                   |     |    |
| Valve is Sliding Stem : Rotary : Quarter Turn : Throttle : Snap Acting                |     |    |
| Verify Fail Position: Valve Fails Open : Valve Fails Closed : Valve Fails Last        |     |    |
| Verify Positioner Command Signals: mA : %                                             |     |    |
| Valve and Actuator Strokes Smoothly on Command From DCS/PLC                           |     |    |
| Verify Open and Close Limit Switches Function and are Displayed Correctly on DCS/PLC. |     |    |
| Verify Solenoid Trip and Valve Strokes to Fail Position                               |     |    |
| Verify Positioner is Returned to IN SERVICE                                           |     |    |

## Positioner / Valve Travel Indication Function checks

|                |    |     |     |     |      |     |     |     |    |
|----------------|----|-----|-----|-----|------|-----|-----|-----|----|
| DCS/PLC Output | 0% | 25% | 50% | 75% | 100% | 75% | 50% | 25% | 0% |
| Valve Position |    |     |     |     |      |     |     |     |    |
| mA Input       |    |     |     |     |      |     |     |     |    |

**Pre-Commissioning Signature / Date:** \_\_\_\_\_

**Commissioning Signature / Date:** \_\_\_\_\_

## Calibration & Configuration Test Equipment Used

|      |       |         |                  |
|------|-------|---------|------------------|
| Make | Model | Serial# | Calibration Date |
|      |       |         |                  |

## Comments

|  |
|--|
|  |
|  |

## YANDA QC Representative Sign-Off

## YANDA Commissioning Representative Sign-Off

|            |            |
|------------|------------|
| Name:      | Name:      |
| Date:      | Date:      |
| Signature: | Signature: |