



ELECTRICAL HEAT TRACE RTD TEST RECORD

Form#: YCQE-EHT-QF-13.2
Revision: 3
Rev. Date: Mar. 2025
Customer Ref#:

PART 1 – Project Description

Customer Name:	Project:	Contract #:
COOEC Canada Ltd.	K1B Well Pad Project	CA23007-SCM-AGC-004

PART 2 – Circuit Description

Device Tag:		Manufacturer / model #:		System:	
29103-ET-PE1502-1-R-1 / 29103-ET-PE1502-1-R-2				PRODUCED EMULSION	
Temp./Type Range:	Serial #:		Terminal Block #:		Heat Trace Controller:
					29103-HTP-003 I/O-2-3 / CB-06
EHT ISO #: (List Below)					
29103-4"-PE-1502-DAPCO-64H-ET Rev 1A2 Trace: 29103-ET-PE1502-1-1					

PART 3 – Visual Inspection

No.	Visual inspection requirement	Initial / N/A
1	Confirm for proper tagging and labeling of all components as shown on the drawings.	
2	Confirm all equipment is clean and shows no visible signs of damage.	
3	Confirm RTD/ sensor has firm contact with the pipe, Lead is protected and supported, and its position is as per details, drawings, and specifications	LO
4	Confirm RTD location matches the EHT ISO, installation detail.	LO
5	Verify electrical equipment, fittings, and wiring methods are to code, standards, and drawings.	LO
6	Ensure RTD wiring is correct and Shields are isolated at the field end.	LO
7	Confirm that power and RTD cables have been properly pulled to and terminated to designated controller.	LO
8	Cable point to point check completed. Confirm that source, destination and core markers match and are consistent with the drawings.	
9	Confirm resistance of RTDs. RTD Resistance _____ Ω .	

PART 4 – Test Equipment

Make:	Model:	Asset/Serial No.:	Calibrated On:
Meter Size:	500V	1000V	Other:
Ambient Conditions:	Wet	Dry	Other:

PART 5 – Test Results

Black to White – If these are the SOURCE and COMPENSATE pair, very low resistance, generally near 0 Ω . Red to White – Similar reading to Black & Red. Red to Black – RTD element resistance plus lead resistance.					
PRE-INSTALL	READING	TEMP.	POST INSTALL	READING	TEMP.
1. SOURCE (White)			1. SOURCE		
2. COMPENSATE (Black)			2. COMPENSATE		
3. COMMON (Red)			3. COMMON		

PART 6 – Remarks

Remarks / Comments
Core markers are correct.

PART 7 – Inspected/Approved By

Yanda QA Representative	Client Representative
Name:	Name: Levy Ostrup
Date: 2026/08/10	Date:
Signature:	Signature: