

	EHT & RTD INSTALLATION INSPECTION REPORT YCQE-E&I-004 REV.0	
CUSTOMER NAME:	PROJECT NAME:	CONTRACT#:
LOCATION:		

TRACE DATA			
Trace #:		Controller #	
Trace Part #		Panel #	
RTD(s) #		Circuit #	
Zone Drawing #		REV	
1.0 PRE-INSULATION INSPECTION			
		Results (Y/N/NA)	Comments
1.1	E.H.T/ RTD receiving report 2.3 & 2.3.1 been completed		
1.2	E.H.T. tag matches above part # and zone drawing		
1.3	RTDs are installed as per drawing and details		ATC [] R1 Ω R2 Ω
1.4	RTD tags installed and labeled correctly		
1.5	E.H.T. is routed and installed as per standards and details		
1.6	As-Built are completed and splices are identified		
1.7	Power connections and end kits are properly installed		
1.8	MI trace continuity test		MI Ω
1.8	Pre-Insulation Megger Readings:	MI SR @ 500 Vdc : mΩ	Test Equipment Log #: _____ _____
		MI SR @ 1000 Vdc: mΩ	
		MI SR @ 2500 Vdc: mΩ	
PRE-INSULATION INSPECTED AND TESTED BY:			
(YANDA REP) Print:		Date:	
Sign: <i>Levy Ostrup</i>		Sign: _____	
2.0 POST INSULATION INSPECTION			
		Results	Comments
2.1	Power boxes and terminations are as per details		
2.2	Power boxes and terminations are properly tagged		
2.3	"Electric Traced" stickers are applied		
2.4	RTDs are installed wired as per drawings and details		ATC [] R1 Ω R2 Ω
2.5	MI trace continuity test		MI Ω
2.6	Post-Insulation Megger Readings:	MI SR @ 500 Vdc : mΩ	Test Equipment Log #: _____ Calibration Due Date: _____
		MI SR @ 1000 Vdc: mΩ	
		MI SR @ 2500 Vdc: mΩ	
COMMENTS:			
Post Insulation Inspected and Tested by		YANDA	CLIENT
NAME:		NAME:	NAME:
SIGNATURE:		SIGNATURE:	SIGNATURE:
DATE:		DATE:	DATE: