



## ELECTRICAL HEAT TRACE RTD TEST RECORD

Form#: YCQE-EHT-QF-13.2  
Revision: 3  
Rev. Date: Mar. 2025  
Customer Ref#:

## PART 1 – Project Description

|                   |                      |                     |
|-------------------|----------------------|---------------------|
| Customer Name:    | Project:             | Contract #:         |
| COOEC Canada Ltd. | K1B Well Pad Project | CA23007-SCM-AGC-004 |

## PART 2 – Circuit Description

|                           |           |                         |                   |              |                        |
|---------------------------|-----------|-------------------------|-------------------|--------------|------------------------|
| Device Tag:               |           | Manufacturer / model #: |                   | System:      |                        |
| 29103-ET-PG1501-2-R-1     |           |                         |                   | PRODUCED GAS |                        |
| Temp./Type Range:         | Serial #: |                         | Terminal Block #: |              | Heat Trace Controller: |
|                           |           |                         |                   |              | 29103-HTP-003 HTC-28   |
| EHT ISO #: (List Below)   |           |                         |                   |              |                        |
| 29103-65R-ET-PG1501-02-01 |           |                         |                   |              |                        |

## PART 3 – Visual Inspection

| No. | Visual inspection requirement                                                                                                                         | Initial / N/A |
|-----|-------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|
| 1   | Confirm for proper tagging and labeling of all components as shown on the drawings.                                                                   |               |
| 2   | Confirm all equipment is clean and shows no visible signs of damage.                                                                                  |               |
| 3   | Confirm RTD/ sensor has firm contact with the pipe, Lead is protected and supported, and its position is as per details, drawings, and specifications |               |
| 4   | Confirm RTD location matches the EHT ISO, installation detail.                                                                                        |               |
| 5   | Verify electrical equipment, fittings, and wiring methods are to code, standards, and drawings.                                                       |               |
| 6   | Ensure RTD wiring is correct and Shields are isolated at the field end.                                                                               |               |
| 7   | Confirm that power and RTD cables have been properly pulled to and terminated to designated controller.                                               |               |
| 8   | Cable point to point check completed. Confirm that source, destination and core markers match and are consistent with the drawings.                   |               |
| 9   | Confirm resistance of RTDs. RTD Resistance _____ $\Omega$ .                                                                                           |               |

## PART 4 – Test Equipment

|                     |        |                   |                |
|---------------------|--------|-------------------|----------------|
| Make:               | Model: | Asset/Serial No.: | Calibrated On: |
|                     |        |                   |                |
| Meter Size:         | 500V   | 1000V             | Other:         |
|                     |        |                   |                |
| Ambient Conditions: | Wet    | Dry               | Other:         |
|                     |        |                   |                |

## PART 5 – Test Results

|                                                                                                                                                                                                                                 |         |       |               |         |       |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|-------|---------------|---------|-------|
| Black to White – If these are the SOURCE and COMPENSATE pair, very low resistance, generally near 0 $\Omega$ .<br>Red to White – Similar reading to Black & Red.<br>Red to Black – RTD element resistance plus lead resistance. |         |       |               |         |       |
| PRE-INSTALL                                                                                                                                                                                                                     | READING | TEMP. | POST INSTALL  | READING | TEMP. |
| 1. SOURCE (White)                                                                                                                                                                                                               |         |       | 1. SOURCE     |         |       |
| 2. COMPENSATE (Black)                                                                                                                                                                                                           |         |       | 2. COMPENSATE |         |       |
| 3. COMMON (Red)                                                                                                                                                                                                                 |         |       | 3. COMMON     |         |       |

## PART 6 – Remarks

|                    |
|--------------------|
| Remarks / Comments |
|                    |
|                    |

## PART 7 – Inspected/Approved By

|                         |                       |
|-------------------------|-----------------------|
| Yanda QA Representative | Client Representative |
| Name: Levy Ostrup       | Name:                 |
| Date:                   | Date:                 |
| Signature:              | Signature:            |