



EHT & RTD PRE-INSULATION INSTALLATION REPORT

YCQE-EHT-004 Rev.0

COOEC
CANADA COMPANY LTD.

CUSTOMER NAME: COOEC Canada Ltd.

PROJECT NAME: K1B Well Pad Project

CONTRACT#: CA23007-SCM-AGC-004

LOCATION: Module Yard

TRACE DATA

Trace #:		EHT Controller #:	
Trace Part #:		Panel #:	
RTD'(s) #:		Circuit #:	
Trace Line #:		Rev #:	

1.0 PRE-INSULATION INSPECTION

	Results (Initial/N/A)	Comments
1.1 EHT Receiving Report has been Completed if required		
1.2 EHT Tag Matches Part # and drawings		
1.3 EHT is Routed and Installed as per specifications		
1.4 RTD's Receiving Report has been Completed if required		
1.5 RTD's are installed as per drawing and specification		
1.6 EHT/RTD's Tags are correctly labelled and installed		
1.7 As-built drawings completed and submitted		
1.8 Terminations are complete with correct wire tags		
1.9 SR/MI Trace Continuity test passed (Record Resistance)		
1.10 EHT/RTD's Released for Insulation		

Insulation Testing Equipment

Test Equip. Model #	Test Equip. Serial #:	Cal. Due Date:
1.8 Pre-Insulation Insulation Test Results	SR/MI @ 500 VDC	(Passed/Fail):
	SR/MI @ 1000 VDC	(Passed/Fail):
	SR/MI @ 2500 VDC	(Passed/Fail):

Comments:

Yanda Representative	Date (yy/mm/dd)	Signature
Client Representative	Date (yy/mm/dd)	Signature