



SMALL POWER AND CONTROL CABLE INSPECTION & TEST RECORD

COOEC
CANADA COMPANY LTD.

PART 1 – Project Description			
Project: K1B Well Pad Project		Location: KINOSIS K1B	
		Contract #: CA23007	
PART 2 – Cable Description			
Cable Tag Number: 29103-RJB-025		Cable Type: ACIC	System: 29103-HTP-101
Cable Size: 16AWG		Number of Conductors: 1 Triad	Cable Rated Voltage: 300v
PART 3 - Visual Inspection			
			Initial /NA
1. Cable size, type, location, installation, and routing are in accordance with the drawings.(Check all connectors are tight)			
2. Bend radius is in accordance with project specifications and the cable jacket is free of kinks.			
3. Cable termination supports and support spacing is in accordance with drawings and project specifications.			
4. Installation is neat and evenly spaced.(Junction boxes are cleaned out & wires are dressed within panduit)			
5. Cable is free of surface damage.			
6. Correct cable tag is installed on both ends.			
7. Termination kit/materials are installed in accordance with the manufacturer's instructions.			
8. Conductors are properly identified.(Core markers are the same font, size & evenly spaced / aligned)			
9. Check phase location and marking (Left to Right, Top to Bottom, or Front to Rear) are in accordance with the drawings and project specifications.			
10. Insulation Test has been performed			
11. Enter all deficiencies and missing items on Form YCQE-PS-048 Rev.0			
PART 4 – Test Equipment			
Make	Model	Asset/Serial Number	Calibrated On
PART 5 – Test Results			
Insulation Resistance (Record Lowest Result)		Continuity (Record Highest Result)	
Test	Result	Test	Result
Conductor to Conductor		Conductor to Conductor	
Conductor to Ground		Conductor to Ground	
Conductor to Armour		Conductor to Armour	
PART 6 – Remarks			
PART 7 – Inspected/Approved By:			
Yanda QA Representative: Name: <u>Levy Ostrup</u> Date: _____ Signature: _____		Client Representative: Name: _____ Date: _____ Signature: _____	

Form#: YCQE-E&I-113 Rev.0
Revision: 0
Rev. Date: July, 2026
Customer Ref#: