


# EHT & RTD PRE-INSULATION INSTALLATION REPORT

YCQE-EHT-004 Rev.0



Customer Name

Project Name

Contract #

Location

## TRACE DATA

|          |                  |              |         |
|----------|------------------|--------------|---------|
| Trace #  | EHT Controller # | Trace Part # | Panel # |
| RTD(s) # | Circuit #        | Trace Line # | Rev #   |

## 1.0 PRE-INSULATION INSPECTION

| #  | Description                                            | Results (Init/NA) | Comments |
|----|--------------------------------------------------------|-------------------|----------|
| 1  | EHT Receiving Report has been Completed if required    |                   |          |
| 2  | EHT Tag Matches Part # and drawings                    |                   |          |
| 3  | EHT is Routed and Installed as per specifications      |                   |          |
| 4  | RTD's Receiving Report has been Completed if required  |                   |          |
| 5  | RTD's are installed as per drawing and specification   |                   |          |
| 6  | EHT/RTD's Tags are correctly labelled and installed    |                   |          |
| 7  | As-built drawings completed and submitted              |                   |          |
| 8  | Terminations are complete with correct wire tags       |                   |          |
| 9  | SR/MI Trace Continuity test passed (Record Resistance) |                   |          |
| 10 | EHT/RTD's Released for Insulation                      |                   |          |

## INSULATION TESTING EQUIPMENT

Test Equip. Model #

Test Equip. Serial #

Cal. Due Date

## 1.8 PRE-INSULATION INSULATION TEST RESULTS

| SR/MI @  | Reading | Passed / Fail |
|----------|---------|---------------|
| 500 VDC  |         |               |
| 1000 VDC |         |               |
| 2500 VDC |         |               |

Comments

## SIGN-OFF

Yanda Representative

Date (yy/mm/dd)

Signature

Client Representative

Date (yy/mm/dd)

Signature