



SMALL POWER AND CONTROL CABLE INSPECTION & TEST RECORD

COOEC
CANADA COMPANY LTD.

PART 1 – Project Description			
Project: K1B Well Pad Project		Location: KINOSIS K1B	
		Contract #: CA23007	
PART 2 – Cable Description			
Cable Tag Number: 29152-ET-PG4200-1-PWK-1		Cable Type: TECK	
		System: 600V	
Cable Size: 10 AWG		Number of Conductors: 2	
		Cable Rated Voltage: 600V	
PART 3 - Visual Inspection			
			Initial /NA
1. Cable size, type, location, installation, and routing are in accordance with the drawings.(Check all connectors are tight)			LO
2. Bend radius is in accordance with project specifications and the cable jacket is free of kinks.			LO
3. Cable termination supports and support spacing is in accordance with drawings and project specifications.			
4. Installation is neat and evenly spaced.(Junction boxes are cleaned out & wires are dressed within panduit)			LO
5. Cable is free of surface damage.			LO
6. Correct cable tag is installed on both ends.			
7. Termination kit/materials are installed in accordance with the manufacturer's instructions.			LO
8. Conductors are properly identified.(Core markers are the same font, size & evenly spaced / aligned)			LO
9. Check phase location and marking (Left to Right, Top to Bottom, or Front to Rear) are in accordance with the drawings and project specifications.			N/A
10. Insulation Test has been performed			LO
11. Enter all deficiencies and missing items on Form YCQE-PS-048 Rev.0			
PART 4 – Test Equipment			
Make	Model	Asset/Serial Number	Calibrated On
Fluke	1587 FC	72300003	06/22/26
PART 5 – Test Results			
Insulation Resistance (Record Lowest Result)		Continuity (Record Highest Result)	
Test	Result	Test	Result
Conductor to Conductor	>550 MΩ	Conductor to Conductor	0.3 Ω
Conductor to Ground	>550 MΩ	Conductor to Ground	OL
Conductor to Armour	>550 MΩ	Conductor to Armour	OL
PART 6 – Remarks			
Cable needs support at device gland - fixed Sept 27			
PART 7 – Inspected/Approved By:			
Yanda QA Representative:		Client Representative:	
Name: Levy Ostrup		Name: _____	
Date: 2026-09-27		Date: _____	
Signature: <i>Levy Ostrup</i>		Signature: _____	

Form#: YCQE-E&I-113 Rev.0
Revision: 0
Rev. Date: July, 2026
Customer Ref#: