



# SMALL POWER AND CONTROL CABLE INSPECTION & TEST RECORD

**COOEC**  
CANADA COMPANY LTD.

|                                                                                                                                                      |        |                                    |                           |
|------------------------------------------------------------------------------------------------------------------------------------------------------|--------|------------------------------------|---------------------------|
| <b>PART 1 – Project Description</b>                                                                                                                  |        |                                    |                           |
| Project:<br><b>K1B Well Pad Project</b>                                                                                                              |        | Location:<br><b>KINOSIS K1B</b>    |                           |
|                                                                                                                                                      |        | Contract #:<br><b>CA23007</b>      |                           |
| <b>PART 2 – Cable Description</b>                                                                                                                    |        |                                    |                           |
| Cable Tag Number: 29103-ET-P1604-2-PWK-1                                                                                                             |        | Cable Type: Teck                   | System: 29103-HTP-003     |
| Cable Size: 10AWG                                                                                                                                    |        | Number of Conductors: 2            | Cable Rated Voltage: 600v |
| <b>PART 3 - Visual Inspection</b>                                                                                                                    |        |                                    |                           |
|                                                                                                                                                      |        |                                    | Initial /NA               |
| 1. Cable size, type, location, installation, and routing are in accordance with the drawings.(Check all connectors are tight)                        |        |                                    |                           |
| 2. Bend radius is in accordance with project specifications and the cable jacket is free of kinks.                                                   |        |                                    |                           |
| 3. Cable termination supports and support spacing is in accordance with drawings and project specifications.                                         |        |                                    |                           |
| 4. Installation is neat and evenly spaced.(Junction boxes are cleaned out & wires are dressed within panduit)                                        |        |                                    |                           |
| 5. Cable is free of surface damage.                                                                                                                  |        |                                    |                           |
| 6. Correct cable tag is installed on both ends.                                                                                                      |        |                                    |                           |
| 7. Termination kit/materials are installed in accordance with the manufacturer's instructions.                                                       |        |                                    |                           |
| 8. Conductors are properly identified.(Core markers are the same font, size & evenly spaced / aligned)                                               |        |                                    |                           |
| 9. Check phase location and marking (Left to Right, Top to Bottom, or Front to Rear) are in accordance with the drawings and project specifications. |        |                                    |                           |
| 10. Insulation Test has been performed                                                                                                               |        |                                    |                           |
| 11. Enter all deficiencies and missing items on Form YCQE-PS-048 Rev.0                                                                               |        |                                    |                           |
| <b>PART 4 – Test Equipment</b>                                                                                                                       |        |                                    |                           |
| Make                                                                                                                                                 | Model  | Asset/Serial Number                | Calibrated On             |
|                                                                                                                                                      |        |                                    |                           |
|                                                                                                                                                      |        |                                    |                           |
| <b>PART 5 – Test Results</b>                                                                                                                         |        |                                    |                           |
| Insulation Resistance (Record Lowest Result)                                                                                                         |        | Continuity (Record Highest Result) |                           |
| Test                                                                                                                                                 | Result | Test                               | Result                    |
| Conductor to Conductor                                                                                                                               |        | Conductor to Conductor             |                           |
| Conductor to Ground                                                                                                                                  |        | Conductor to Ground                |                           |
| Conductor to Armour                                                                                                                                  |        | Conductor to Armour                |                           |
| <b>PART 6 – Remarks</b>                                                                                                                              |        |                                    |                           |
|                                                                                                                                                      |        |                                    |                           |
|                                                                                                                                                      |        |                                    |                           |
|                                                                                                                                                      |        |                                    |                           |
| <b>PART 7 – Inspected/Approved By:</b>                                                                                                               |        |                                    |                           |
| Yanda QA Representative:                                                                                                                             |        | Client Representative:             |                           |
| Name: <u>Levy Ostrup</u>                                                                                                                             |        | Name: _____                        |                           |
| Date: _____                                                                                                                                          |        | Date: _____                        |                           |
| Signature: _____                                                                                                                                     |        | Signature: _____                   |                           |

Form#: YCQE-E&I-113 Rev.0  
Revision: 0  
Rev. Date: July, 2026  
Customer Ref#: