



# SMALL POWER AND CONTROL CABLE INSPECTION & TEST RECORD

**COOEC**  
CANADA COMPANY LTD.

|                                                                                                                                                      |               |                                           |                      |
|------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|-------------------------------------------|----------------------|
| <b>PART 1 – Project Description</b>                                                                                                                  |               |                                           |                      |
| <b>Project:</b><br>K1B Well Pad Project                                                                                                              |               | <b>Location:</b><br>KINOSIS K1B           |                      |
|                                                                                                                                                      |               | <b>Contract #:</b><br>CA23007             |                      |
| <b>PART 2 – Cable Description</b>                                                                                                                    |               |                                           |                      |
| <b>Cable Tag Number:</b> 29103-ET-PG1401-2-PWK-1                                                                                                     |               | <b>Cable Type:</b> Teck                   |                      |
|                                                                                                                                                      |               | <b>System:</b> 29103-HTP-003              |                      |
| <b>Cable Size:</b> 10AWG                                                                                                                             |               | <b>Number of Conductors:</b> 2            |                      |
|                                                                                                                                                      |               | <b>Cable Rated Voltage:</b> 600V          |                      |
| <b>PART 3 - Visual Inspection</b>                                                                                                                    |               |                                           |                      |
|                                                                                                                                                      |               |                                           | <b>Initial /NA</b>   |
| 1. Cable size, type, location, installation, and routing are in accordance with the drawings.(Check all connectors are tight)                        |               |                                           |                      |
| 2. Bend radius is in accordance with project specifications and the cable jacket is free of kinks.                                                   |               |                                           |                      |
| 3. Cable termination supports and support spacing is in accordance with drawings and project specifications.                                         |               |                                           |                      |
| 4. Installation is neat and evenly spaced.(Junction boxes are cleaned out & wires are dressed within panduit)                                        |               |                                           |                      |
| 5. Cable is free of surface damage.                                                                                                                  |               |                                           |                      |
| 6. Correct cable tag is installed on both ends.                                                                                                      |               |                                           |                      |
| 7. Termination kit/materials are installed in accordance with the manufacturer's instructions.                                                       |               |                                           |                      |
| 8. Conductors are properly identified.(Core markers are the same font, size & evenly spaced / aligned)                                               |               |                                           |                      |
| 9. Check phase location and marking (Left to Right, Top to Bottom, or Front to Rear) are in accordance with the drawings and project specifications. |               |                                           |                      |
| 10. Insulation Test has been performed                                                                                                               |               |                                           |                      |
| 11. Enter all deficiencies and missing items on Form YCQE-PS-048 Rev.0                                                                               |               |                                           |                      |
| <b>PART 4 – Test Equipment</b>                                                                                                                       |               |                                           |                      |
| <b>Make</b>                                                                                                                                          | <b>Model</b>  | <b>Asset/Serial Number</b>                | <b>Calibrated On</b> |
|                                                                                                                                                      |               |                                           |                      |
|                                                                                                                                                      |               |                                           |                      |
| <b>PART 5 – Test Results</b>                                                                                                                         |               |                                           |                      |
| <b>Insulation Resistance (Record Lowest Result)</b>                                                                                                  |               | <b>Continuity (Record Highest Result)</b> |                      |
| <b>Test</b>                                                                                                                                          | <b>Result</b> | <b>Test</b>                               | <b>Result</b>        |
| Conductor to Conductor                                                                                                                               |               | Conductor to Conductor                    |                      |
| Conductor to Ground                                                                                                                                  |               | Conductor to Ground                       |                      |
| Conductor to Armour                                                                                                                                  |               | Conductor to Armour                       |                      |
| <b>PART 6 – Remarks</b>                                                                                                                              |               |                                           |                      |
|                                                                                                                                                      |               |                                           |                      |
|                                                                                                                                                      |               |                                           |                      |
|                                                                                                                                                      |               |                                           |                      |
| <b>PART 7 – Inspected/Approved By:</b>                                                                                                               |               |                                           |                      |
| <b>Yanda QA Representative:</b>                                                                                                                      |               | <b>Client Representative:</b>             |                      |
| <b>Name:</b> <u>Levy Ostrup</u>                                                                                                                      |               | <b>Name:</b> _____                        |                      |
| <b>Date:</b> _____                                                                                                                                   |               | <b>Date:</b> _____                        |                      |
| <b>Signature:</b> _____                                                                                                                              |               | <b>Signature:</b> _____                   |                      |

**Form#:** YCQE-E&I-113 Rev.0  
**Revision:** 0  
**Rev. Date:** July, 2026  
**Customer Ref#:**